ROYALTY CALCULATION

Name of work; Name of work ; Desilting and resetting of drain & Re asphalting in Bhuvaneshwari nagara and sorrounding area in ward no;15

Wet mix mecada				
Description	Qty in Cum	Constant	Total Qty	
Jelly	233.35	1.32	308.02	
Bituminous mecadam				
Jelly	77.85	1.41	109.77	
Bituminous Concrete				
Jelly	173	1.41	243.93	
Precast Concrete Slab 100 MM thick				
Sand	31.15	0.43	13.39	
Jelly	31.15	0.69	21.49	

	ABSTRACT			
Sl	Items	Qty	Rate	Amount
1	Sand	13.39 X	138 =	1848-00
2	Jelly	573.45 X	126 =	86084-00
		683.21	Total	87932-00

Asst.Engineer
Dasarahalli ward No;15

Asst.Executive Engineer
T.Dasarahalli Sub Division

Assistant Executive Engineer
T. Dasarahalli Sub Division
Bagalagunte, BBMP
Bangalore-560073

Scanned with OKEN Scanner